

**Status Report of Ongoing Project in KASEZ as on date 30.06.2025**

S. No.	Name of the Project	Work Order issued By NBCC (India) Limited to Contractor	Approved cost of the Project (in Rupees)	Award cost of the Project excluding Agency Charges ( in Rupees)	Amount Released by KASEZ to Implementing agency (in Rupees)	Date of completion of Project with KASEZ	Date of completion of Project with contractor	Present Status of the work	Physical Status of the Project	Whether UC / Final billis submitted or Not. If yes, amount ( in Rupees)	Balance amount (in Rupees)	Expected date of completion (as informed by implementing agency)
1	Minor miscellaneous work in Staff Quarter KAESZ Township at KASEZ Gandhidham.	06.01.2025	1,39,29,235.00	94,04,837.75	0.00		16.01.2026	WIP	WIP	Final billis Not submitted	1,39,29,235.00	16.01.2026
2	Renovation, Retrofitting and replacing of roof sheets at identified sheds (Phase- II) at KASEZ, Gandhidham.	11.02.2025	4,90,33,635.00	4,03,21,265.40	2,00,00,000.00		20.11.2025	WIP	WIP	Final billis Not submitted	2,90,33,635.00	20.11.2025
3	Development work of 100Acre Vacant land at Kandla SEZ, Gandhidham, Gujarat on single percentage rate basis.	10.06.2024	98,00,00,000.00	62,38,60,083.48	51,00,00,000.00		31.12.2025	WIP	WIP	Final billis Not submitted	47,00,00,000.00	31.12.2025
4	Day to Day Annual Maintenance work with Manpower and Material Including Housekeeping, Horticulture, Electrical, Plumbing, Carpentry, Civil works, Dish Antenna, ACs, Mosquito Management, CCTV Camera and Networking System, Hygiene Solution, Lift, Diesel	06.01.2025	13,39,49,813.00	8,39,23,457.10	6,00,00,000.00		16.01.2026	WIP	WIP	Final billis Not submitted	7,39,49,813.00	16.01.2026
5	Renovation of Customs Check Post Gate, Colony Gate, Lal Gate at KASEZ, Gandhidham.	23.05.2025	9,32,06,045.00	7,35,61,384.00	0.00		02.02.2026	WIP	WIP	Final billis Not submitted	9,32,06,045.00	02.02.2026
6	Supply installation testing and commissioning roof top on grid solar system at existing approx. 50 electricity connection at KASEZ, Gandhidham.	06.05.2025	2,49,73,451.00	2,21,68,244.00	0.00		16.02.2026	WIP	WIP	Final billis Not submitted	2,49,73,451.00	16.02.2026
7	Construction of RCC road at KASEZ, Gandhidham.	13.05.2025	1,73,31,249.00	1,03,94,628.00	0.00		23.09.2026	WIP	WIP	Final billis Not submitted	1,73,31,249.00	23.09.2026